CATCANYON RESOURCES

Abandonment -01

Well	Williams Holding 51A-25
API	083-00171-01
Lease	Williams Holding
Spud	Missing original data
County	Santa Barbara
Kelly Bushing	12'
Ground Elevation	560'
Casing Replaced -00	2/9/1965
Inner Liner Replaced -00	6/17/1975 & 2/27/1981
Abandonment -00	11/8/2013
Sidetrack -01	4/4/2017
Abandonment -01	9/25/2020

Current Notes

Milled casing to 75' from GL.

Original Completion

Missing original data.

Casing Replaced -00

8.625", 24# J-55 ST&C + 28# H-40 LT&C, drilled in a 12.5" hole from 643'-2078'
6.625", 26#, J-55, BTC, drilled in a 16" hole from 2078'-2275'

Inner Liner Replaced -00


Same liner & casing data. Inner liner was changed twice & a cement plug was placed 2277'-2318'.

Abandonment -00

Ab.cement 0'-303', Ab.mud 303'-1070', Ab.cement 1070'-1300', Ab.mud 1300'-1756', Ab.cement 1756'-2273'

Sidetrack -01

7.625", 26.4#, K-55, BTC, SMLS, drilled in a 9.875" hole from 46'-2825'
5.5" 17#, HCL-80, BTC, LTC, SMLS w/250 micron, drilled in a 6.75" hole from 2825'-3023'



Top of Casing	Surface

pumped 490 CF of 15.8 ppg, Class G w/35% SF fr/ 200'-2049'

pumped 235 CF of 15.8 ppg, Class G w/35% SF fr/ 2049'-3023'

Formation	MD Range	TVD Range
S1B	2318'-2542'	2161'-2379'
S1A	2542'-2598'	2379'-2434'
S2	2598'-2686'	2434'-2521'
S3	2686'-2821'	2521'-2656'

Casing Info

7.625", 26.4#, K-55, BTC, SMLS, drilled in a 9.875" hole from 46'-2825'

Bottom of Casing TVD	2660'
Bottom of Casing MD	2825'
Casing Shoe TVD	2660'
Casing Shoe MD	2825'

Producing Zones

Formation	MD Range	TVD Range
S4	2821'-2861'	2656'-2696'
S5	2861'-2960'	2696'-2795'
S6	2960'-3023'	2795'-2858'

Gravel Pack	208 FT3 of 10X16

TVD	2858'
MD	3023'

Conductor	10.75", surface- 46', drilled in a 16" hole
BFW TVD	1214'
BFW MD	1255'
USDW TVD	1799'
USDW MD	1923'
Top of Sisquoc - TVD	1799'
Top of Sisquoc - MD	1923'

Liner Info

5.5", 17#, HCL-80 BTC, LTC, SMLS w/250 micron, drilled in 6.75" hole from 2825'-3023'

Weatherford hyd set packer hanger	SSA 2753'
Top to Liner TVD	2588'
Top of Liner MD	2753'
Blank	2755' - 2765'
Slots TVD	2561'-2717'
Slots MD	2765'-2891'
Slotted Liner	250 micron screen liner
Slots TVD	2720'-2857'
Slots MD	2894' - 3022'
Slotted Liner	250 micron screen liner
Liner TVD	2858'
Liner MD	3023'

Lead Cement	Type III, 12.5 ppg, 724 FT3, 2.86 YP, 35% SF, 10% Gypsum, 1% Sodium Metasilicate, .75% TRB-CD-33, 5% Q-cel, 1% Calcium Chloride. Does not note cement returning to surface.
Tail Cement	Type III, 96 FT3, 14.8 ppg, 1.80 YP, 35% Silica Flour, 3% XPC-1, 1% Calcium Chloride, .3% TRB-CD-33

Not to scale

CATCANYON RESOURCES

Redrill -02

Well	Williams Holding 51A-25
API	083-00171-02
Lease	Williams Holding
Spud	Missing original data
County	Santa Barbara
Kelly Bushing	12'
Ground Elevation	560'
Casing Replaced -00	2/9/1965
Inner Liner Replaced -00	6/17/1975 & 2/27/1981
Abandonment -00	11/8/2013
Sidetrack -01	4/4/2017
Abandonment -01	9/25/2020
Redrill -02	2/1/2021

Current Notes

Casing is equipped w/ Bull nose guide shoe and two cement basket, with 4 torch cut holes in top basket

Original Completion

Missing original data.

Casing Replaced -00

8.625", 24# J-55 ST&C + 28# H-40 LT&C, drilled in a 12.5" hole from 643'-2078'
6.625", 26#, J-55, BTC, drilled in a 16" hole from 2078'-2275'

Inner Liner Replaced -00

Same liner & casing data. Inner liner was changed twice & a cement plug was placed 2277'-2318'.

Abandonment -00


Ab.cement 0'-303', Ab.mud 303'-1070', Ab.cement 1070'-1300', Ab.mud 1300'-1756', Ab.cement 1756'-2273'

Sidetrack -01

7.625", 26.4#, K-55, BTC, SMLS, drilled in a 9.875" hole from 46'-2825'
5.5" 17#, HCL-80, BTC, LTC, SMLS w/250 micron, drilled in a 6.75" hole from 2825'-3023'

Proposed Abandonment -01

Cement fr/ 20'-3023'



Conductor	10.75", surface - 46', drilled in a 16" hole
BFW TVD	942'
BFW MD	974'
USDW TVD	1809'
USDW MD	1930'
Top of Sisquoc - TVD	1809'
Top of Sisquoc - MD	1930'
Casing Shoe TVD	2660'
Casing Shoe MD	2809'
Slots TVD	2636'-2646'
Slots MD	2785'-2795'
Slotted Liner	2", 25M, 48R, 6"C
Slots TVD	2646'-2871'
Slots MD	2795'-3020'
Slotted Liner	2", 25M, 64R, 6"C
Liner TVD	2873'
Liner MD	3022'

Casing Info

Surface-2809'
7.0", 23#, L-80, Geo-Conn, cemented w/ 1066 CF (491 sks) Type V Cement at 13.0 ppg - 2.17 Y.P. 40% DO66 BWOB + 5.0% BWOB D053 + 5.0% BWOB D124 + 0.10% BWOB B160A + 1.0% S001 BWOB + 4.0% BWOB D042 + 0.8% BWOB D400 + 0.03 GA/SK D047 + 10% BWOB D154. 8 bbls of cement returns to surface.

Formation	MD Range	TVD Range
S1B	2326'-2607'	2182'-2458'
S2	2607'-2691'	2458'-2542'
S3	2691'-2820'	2542'-2670'

Liner Info

2773' (2634' TVD) - 3022'
5.5", 17#, N-80, BTC

Producing Zones

Formation	MD Range	TVD Range
S4	2820'-2867'	2670'-2717'
S5	2867'-2972'	2717'-2822'
S6	2972'-3022'	2822'-2873'

Gravel Pack	178 CF of 12X20 Heart of Texas gravel

TVD	2873'
MD	3022'

Not to scale