Operator: Aera Energy LLC
Well: BF-100
Type: Producer
Wellbore: 00
API : 0402945282

Wellbore Schematic

Datum: KELLY BUSHING @ 1,384.55ft (default)
Ground Elev: 1,374.6ft
PBMD: 1,052.0ft
TD MD: 1,111ft
Orientation: Vertical
Spud / KO Date: 1/12/1970

CASING

Size(in)	Top MD(ft)	Base MD(ft)
13.375	10	44.0
8.625	10	708.0
6.625	686	1,052.0

CEMENT STAGES

Job Type: Primary Date: 1/16/1970

Csg Size	Hole Size(in)	Top MD(ft)	Btm MD(ft)
8.625	11.000	10	708

REMARKS

8.625" Casing cemented with 100 Sks "G" Cmt, 200 CF Perfalite, 3700# SF, 3% CaCl2, Tailed w/35 Sks "G" Cmt, 1300# SF, 3% CaCl2, 700 PSI, 25 CF CRTS.

MARKER DETAILS

Name	MD top(ft)
Diatomite Light	589.5
Monarch	706.5

PLUG DETAILS

Assembly name: PLUG

Type	Top MD(ft)	Btm MD(ft)
Cement Plug	1,052	1,111

ABANDONMENT

Abandonment Tag Depth:

BASE OF USDW

Base MD (ft) N/A

BASE OF FRESH WATER

Base MD (ft) N/A

Casing/Perfs/Slots Details	Schematic	Hole Details
CSG: 13.375in, 48.00ppf, H-40, ST&C, 10.0ft, 44.0ft	Ground Level	24.00in hole to 44.00ft
CSG: 8.625in, 24.00ppf, J-55, ST&C, 10.0ft, 663.0ft		
CSG: 8.625in, 24.00ppf, J-55, ST&C, 663.0ft, 706.9ft		
CSG: 6.625in, 24.00ppf, N-80, BT&C, 688.0ft, 715.0ft		
SLOTS: 0.040, 2.000in, 6.000, 715.0ft, 757.0ft		
CSG: 6.625in, 24.00ppf, N-80, BT&C, 757.0ft, 796.0ft		
SLOTS: 0.040, 2.000in, 6.000, 796.0ft, 1,052.0ft		11.00in hole to 1111.00ft

Obstruction Comments OD(in) Top MD(ft) Base MD(ft)

Well Notes:

Initials: xyz Date: 3/13/2020