Operator: Aera Energy LLC
Well: 558ZR3-34
Type: Injector
Wellbore: 01
API : 0403041952

AERA Wellbore Schematic

Datum: KELLY BUSHING @ 576.78ft (default)
Ground Elev: 562.78ft
PBMD: 1,687.67ft
TD MD: 1,713ft
Orientation: Directional
Spud / KO Date: 12/20/2023

CASING

Size(in)	Top MD(ft)	Base MD(ft)
14.0000	14.00	54.0
9.6250	14.00	206.1
7.0000	14.00	1,908.8
5.5000	13.40	1,703.0

CEMENT STAGES

Job Type: Primary Date: 12/22/2023

Csg Size	Hole Size(in)	Top MD(ft)	Btm MD(ft)
5.5000	8.7500	14	1,703

Job Type: Primary Date: 11/3/2010

Csg Size	Hole Size(in)	Top MD(ft)	Btm MD(ft)
9.6250	12.2500	14	206

Job Type: Primary Date: 11/6/2010

Csg Size	Hole Size(in)	Top MD(ft)	Btm MD(ft)
7.0000	8.7500	14	1,909

Job Type: Plug Date: 2/3/2023

Csg Size	Hole Size(in)	Top MD(ft)	Btm MD(ft)
7.0000	6.3660	290	1,055
7.0000	6.3660	1,055	1,820
7.0000	6.3660	222	290

REMARKS

Primary: 5.5" Production Casing cemented at 1702.97' to 14.4' with 270 sks of Heavy Oil #2 TYPE III cement at 12 ppg, .2%wC D-AIR 5000, 13.83LBSK FRESH WATER, 2%wC ECONOLITE, 3%Ww NaCl (Salt), 35%wC SSA-1, 5LBSK EXTENDOSPHERES SG with yield of 2.54 cf/sk. 5 bbls of cement returns to surface.

Primary: 9.625" Casing cemented at 206.15' to 14' with 86 sks of A-5 Low Surface Pipe TYPE III cement at 14 ppg, 35% BWOB SILICA FLOUR, 4% BWOC CALCIUM CHLORIDE with yield of 2.03 cf/sk. 5 bbls of cement returns to surface.

Primary: 7" Production Casing cemented at 1908.85' to 14' with 130 sks of B-2 500 psi (mod. 2007) CLASS C cement at 11 ppg, with yield of 3.58 cf/sk. 8 bbls of cement returns to surface.

Plug: 7" Casing / Body ID (in): 6.366 plugged at 1055' to 290' with 149.45 sks of Standard Blend G cement at 15.6 ppg, 35%wB SILICA FLOUR with yield of 1.56 cf/sk. Note: On 12/19/2023. Drilling polished off cmt T/ 400'.
Sqz'd: 7" Casing / Body ID (in): 6.366 plugged at 1820' to 1055' with 127.21 sks of Standard Blend G cement at 15.6 ppg, 35%wB SILICA FLOUR with yield of 1.56 cf/sk.
Plug: 7" Casing / Body ID (in): 6.366 plugged at 290' to 222' with 6.37 sks of Standard Blend G cement at 15.6 ppg, 35%wB SILICA FLOUR with yield of 1.56 cf/sk.

PLUG DETAILS

Assembly name: PACKER

Type	Top MD(ft)	Btm MD(ft)
Packer	1,210	1,212

MARKER DETAILS

Name	MD top(ft)
Tulare	113.21
San Joaquin/Etchegoin	768.00
Reef Ridge Diatomite	804.66

BASE OF USDW

Base MD (ft) N/A

BASE OF FRESH WATER

Base MD (ft) N/A

Initials: xyz Date: 10/3/2024

Casing/Perfs/Slots Details	Schematic	Hole Details
CSG: 14.0000in, 36.71ppf, Sch20, Plain End, 14.00ft, 54.00ft	Ground Level	
CSG: 9.6250in, 36.00ppf, K-55, LT&C, 14.00ft, 206.15ft		24.00in hole to 54.00ft
CSG: 7.0000in, 23.00ppf, K-55, LT&C, 15.00ft, 400.00ft		12.25in hole to 210.00ft
CSG: 5.5000in, 15.50ppf, K-55, LTC, 14.40ft, 908.08ft		8.75in hole to 400.00ft
" FLAG JOINT @ 908ft		
PERFORATED, 1,010.000ft, 1,011.000ft, 2.000shot/ftSPF		
PERFORATED, 1,040.000ft, 1,041.000ft, 2.000shot/ftSPF		
PERFORATED, 1,070.000ft, 1,071.000ft, 4.000shot/ftSPF		
PERFORATED, 1,110.000ft, 1,111.000ft, 4.000shot/ftSPF		
PERFORATED, 1,140.000ft, 1,141.000ft, 4.000shot/ftSPF		
PERFORATED, 1,190.000ft, 1,191.000ft, 4.000shot/ftSPF		
CSG: 5.5000in, 15.50ppf, K-55, LTC, 911.10ft, 1,687.67ft		
PERFORATED, 1,420.000ft, 1,421.000ft, 2.000shot/ftSPF		
PERFORATED, 1,460.000ft, 1,461.000ft, 2.000shot/ftSPF		
PERFORATED, 1,490.000ft, 1,491.000ft, 4.000shot/ftSPF		
PERFORATED, 1,530.000ft, 1,531.000ft, 4.000shot/ftSPF		
PERFORATED, 1,560.000ft, 1,561.000ft, 4.000shot/ftSPF		
PERFORATED, 1,580.000ft, 1,581.000ft, 4.000shot/ftSPF		
CSG: 5.5000in, 15.50ppf, K-55, LTC, 1,687.68ft, 1,702.64ft		6.25in hole to 1713.00ft 8.75in hole to 1713.00ft

Obstruction Comments OD(in) Top MD(ft) Base MD(ft)

Well Notes: