Operator: Aera Energy LLC
Well: 954KR-33
Type: Producer
Wellbore: 00
API : 0403065197

Wellbore Schematic

Datum: KELLY BUSHING @ 613.08ft (default)
Ground Elev: 599.08ft
PBMD: 1,617.75ft
TD MD: 1,648ft
Orientation: Directional
Spud / KO Date: 4/23/2019

CASING

Size(in)	Top MD(ft)	Base MD(ft)
14.0000	14	54.0
9.6250	15	402.0
7.0000	14	1,638.0

CEMENT STAGES

Job Type: Primary Date: 4/24/2019

Csg Size	Hole Size(in)	Top MD(ft)	Btm MD(ft)
9.6250	12.2500	15	402

Job Type: Primary Date: 4/26/2019

Csg Size	Hole Size(in)	Top MD(ft)	Btm MD(ft)
7.0000	8.7500	14	1,638

REMARKS

Primary: 9.625" Surface Casing cemented at 402' to 15' with 120 sks of A-5 SwiftCem TYPE III cement at 14 ppg, 35%wC SILICA FLOUR with yield of 2.06 cf/sk. 17 bbls of cement returns to surface.

Primary: 7" Production Casing cemented at 1638' to 14' with 168.25 sks of 11 TUNED LIGHT TYPE III cement at 11 ppg, 35%wB SILICA FLOUR with yield of 2.87 cf/sk. 11 bbls of cement returns to surface.

MARKER DETAILS

Name	MD top(ft)
Tulare	69.84
San Joaquin/Etchegoin	614.27
Reef Ridge Diatomite	641.02

PLUG DETAILS

Type	Top MD(ft)	Btm MD(ft)

ABANDONMENT

Abandonment Tag Depth: N/A

BASE OF USDW

Base MD (ft) N/A

BASE OF FRESH WATER

Base MD (ft) N/A

Initials: SO238307 Date: 3/29/2022

Casing/Perfs/Slots Details	Schematic	Hole Details
CSG: 14.0000in, 36.75ppf, SCH 10, PLAIN END, 14.00ft, 54.00ft	Ground Level	24.00in hole to 54.00ft
CSG: 9.6250in, 36.00ppf, K-55, LTC, 15.00ft, 402.00ft		
CSG: 7.0000in, 23.00ppf, K-55, SMAX, 53.90ft, 629.20ft		12.25in hole to 407.00ft
" FLAG JOINT @ 629ft		
PERFORATED, 735.000ft, 736.000ft, 2.000shot/ftSPF		
PERFORATED, 749.000ft, 750.000ft, 2.000shot/ftSPF		
PERFORATED, 765.000ft, 766.000ft, 2.000shot/ftSPF		
PERFORATED, 784.000ft, 785.000ft, 2.000shot/ftSPF		
PERFORATED, 794.000ft, 795.000ft, 2.000shot/ftSPF		
PERFORATED, 808.000ft, 809.000ft, 2.000shot/ftSPF		
PERFORATED, 851.000ft, 852.000ft, 2.000shot/ftSPF		
PERFORATED, 878.000ft, 879.000ft, 2.000shot/ftSPF		
PERFORATED, 904.000ft, 905.000ft, 2.000shot/ftSPF		
PERFORATED, 925.000ft, 926.000ft, 2.000shot/ftSPF		
PERFORATED, 948.000ft, 949.000ft, 2.000shot/ftSPF		
PERFORATED, 971.000ft, 972.000ft, 2.000shot/ftSPF		
PERFORATED, 1,062.000ft, 1,063.000ft, 2.000shot/ftSPF		
CSG: 7.0000in, 23.00ppf, K-55, SMAX, 632.30ft, 1,577.35ft		
PERFORATED, 1,093.000ft, 1,094.000ft, 2.000shot/ftSPF		
PERFORATED, 1,127.000ft, 1,128.000ft, 2.000shot/ftSPF		
PERFORATED, 1,140.000ft, 1,141.000ft, 2.000shot/ftSPF		
PERFORATED, 1,161.000ft, 1,162.000ft, 2.000shot/ftSPF		
PERFORATED, 1,182.000ft, 1,183.000ft, 2.000shot/ftSPF		
PERFORATED, 1,442.000ft, 1,443.000ft, 2.000shot/ftSPF		
PERFORATED, 1,470.000ft, 1,471.000ft, 2.000shot/ftSPF		
PERFORATED, 1,496.000ft, 1,497.000ft, 2.000shot/ftSPF		
PERFORATED, 1,523.000ft, 1,524.000ft, 2.000shot/ftSPF		
PERFORATED, 1,543.000ft, 1,544.000ft, 2.000shot/ftSPF		
PERFORATED, 1,561.000ft, 1,562.000ft, 2.000shot/ftSPF		
CSG: 7.0000in, 23.00ppf, K-55, BTC, 1,617.76ft, 1,637.50ft		8.75in hole to 1648.00ft

Obstruction	Comments	OD(in)	Top MD(ft)	Base MD(ft)

Well Notes: