Operator: Aera Energy LLC
Well: 3152-2
Type: Producer
Wellbore: 00
API : 0403027286

Wellbore Schematic

Datum: KELLY BUSHING @ 533.79ft (default)
KB: 11.00ft
Ground Elev: 522.79ft
PBMD: 1,224ft (Shoe)
TD MD: 1,230ft
Orientation: Vertical
Spud / KO Date: 7/10/2005

CASING

Size(in)	Top MD(ft)	Base MD(ft)
12.5000	11.00	51.0
7.0000	11.00	775.0
7.0000	800.00	947.0
7.0000	1,010.00	1,050.0
5.5000	752.16	1,226.3

CEMENT STAGES

Job Type: Primary	Date: 7/10/2005		
Csg Size	Hole Size(in)	Top MD(ft)	Btm MD(ft)
12.5000	24.0000	11	51
Job Type: Primary	Date: 7/12/2005		
Csg Size	Hole Size(in)	Top MD(ft)	Btm MD(ft)
7.0000	8.7500	12	775
Job Type: Primary	Date: 7/12/2005		
Csg Size	Hole Size(in)	Top MD(ft)	Btm MD(ft)
7.0000	8.7500	800	947
Job Type: Primary	Date: 7/12/2005		
Csg Size	Hole Size(in)	Top MD(ft)	Btm MD(ft)
7.0000	8.7500	1,010	1,050

REMARKS

Primary: 12.5" Conductor Casing cemented at 51' to 11' with 94 Ft³ of Unknown cement.

Primary: 7" casing cemented at 775' to 12' with 85 sks of B-8 Heavy Oil Slurry TYPE III cement at 12 ppg, SILICA FLOUR with yield of 3.17 cf/sk. 15 bbls of cement returns to surface. 1' cement fallback

Primary: 7" casing cemented at 947' to 800' with 55 sks of E-5 Heavy Oil Scab Slurry TYPE III cement at 14.5 ppg, with yield of 2.06 cf/sk. 5 bbls of cement returns to surface.

Primary: 7" casing cemented at 1050' to 1010' with 17 sks of E-5 Heavy Oil Scab Slurry TYPE III cement at 14.5 ppg, with yield of 2.06 cf/sk. 2 bbls of cement returns to surface.

PERFORATIONS

Top MD(ft)	Bottom MD(ft)	Density(shot/ft)

MARKER DETAILS

Name	MD top(ft)
Tulare	150.42
San Joaquin/Etchegoin	1,179.46

BASE OF FRESH WATER

Base MD (ft) N/A

BASE OF USDW

Base MD (ft) N/A

Casing/Slots Details	Schematic	Hole Details
CSG: 12.5000in, 33.38ppf, SCH 20, Plain End, 11.00ft, 51.00ft	Ground Level	24.0000in hole to 51.00ft
CSG: 7.0000in, 23.00ppf, K-55, LT&C, 11.00ft, 775.00ft		
CSG: 5.5000in, 15.50ppf, K-55, LT&C, 752.16ft, 1226.31ft		
		8.7500in hole to 1230.00ft
SLOTS: 0.0160, 2.0000in, 6.0000, 771.29ft, 806.11ft		
CSG: 7.0000in, 23.00ppf, K-55, LT&C, 800.00ft, 947.00ft		
SLOTS: 0.0160, 2.0000in, 6.0000, 925.53ft, 930.53ft		13.0000in hole to 947.00ft
SLOTS: 0.0160, 2.0000in, 6.0000, 943.51ft, 1,016.45ft		
SLOTS: 0.0160, 2.0000in, 6.0000, 1,028.52ft, 1,033.52ft		
CSG: 7.0000in, 23.00ppf, K-55, LT&C, 1,010.00ft, 1,050.00ft		
SLOTS: 0.0160, 2.0000in, 6.0000, 1,046.43ft, 1,224.10ft		13.0000in hole to 1230.00ft

WELLBORE EQUIPMENT DETAILS

Assembly name: Tubing and Attached Rod Pump Equip.

Type	Top MD(ft)	Btm MD(ft)	Size(in)	Weight(ppf)	Grade	Thread	Description	Manufacturer
Tubing Hanger	11	12	7.0000				Well Head - Tbg Hanger/Donut	
Tubing Fatigue Nipple	12	13	2.8750				2-7/8" - Tubing Fatigue Nipple	
Tubing	13	785	2.8750	6.50	J-55	EUE 8rd	2-7/8" 6.5# J-55 EUE 8rd NEW - Tubing	
Tubing Drain	785	786	2.8750			EUE 8RD	Tubing Drain	
Pup Joint	786	790	2.8750	6.50		EUE 8rd	Pup Joint	
Steam Cups	790	793	5.5000				2-7/8" - Steam Cups	
Tubing	793	1,137	2.8750	6.50	J-55	EUE 8rd	2-7/8" 6.5# J-55 EUE 8rd RE-RUN - Tubing	
Rod Pump	1,137	1,167	3.2500				3-1/4" SWOS - Rod Pump Assembly	

Obstruction	Comments	OD(in)	Top MD(ft)	Base MD(ft)

Well Notes: 09/10/2009: Tubing stuck. Hanger started moving at 109,000. Pulled off well at 120,000 but cups are still stuck wireline shout hole at 780 attempt to circulate sand off the cups for 2 hrs, unable to pull free. Left tubing stuck.

Initials: RC Date: 8/28/2023