Operator: Aera Energy LLC
Well: 562C3-33
Type: Producer
Wellbore: 01
API : 0403025439

AERA Wellbore Schematic

Datum: KELLY BUSHING @ 601.91ft (default)
Ground Elev: 589.91ft
PBMD: 1,818.45ft
TD MD: 1,848ft
Orientation: Directional
Spud / KO Date: 8/7/2004

CASING

Size(in)	Top MD(ft)	Base MD(ft)
14.0000	12.00	52.0
9.6250	12.00	225.8
7.0000	12.00	1,839.4

CEMENT STAGES

Job Type: Primary Date: 8/10/2004

Csg Size	Hole Size(in)	Top MD(ft)	Btm MD(ft)
	8.7500	12	1,848

Job Type: Plug Date: 8/8/2004

Csg Size	Hole Size(in)	Top MD(ft)	Btm MD(ft)
	8.7500	231	518

Job Type: Primary Date: 8/8/2004

Csg Size	Hole Size(in)	Top MD(ft)	Btm MD(ft)
9.6250	12.2500	12	231

7" Casing Cement Report:
Ran 7", 23#, K-55, LTC, to 1838.91' MD Pumped 421 ft (75 bbls) 156 sks of LEAD B-3 Slim Hole Design cement at 12 ppg with yield of 2.71 ft/sk. CIP on 8/10/2004. Bumped plug with 1,100 psi. Floats held. 18 bbls of cement to surface.

Open Hole plug back was set from 518' - 231' for new sidetrack.

9 5/8" Casing Cement Report:
Ran 9.625", 36#, K-55, LTC, to 226.42' MD Pumped 263 ft (45 bbls) 123 sks of LEAD A-5 Low Surface Pipe cement at 14 ppg, 35% Silica Flour, 4% CaCl2, with yield of 2.14 ft/sk. CIP on 8/8/2004. 22 bbls of cement to surface.

MARKER DETAILS

Name	MD top(ft)
Tulare	64.07
San Joaquin/Etchegoin	654.22
Reef Ridge Diatomite	683.00

PLUG DETAILS

Assembly name: Tubing and Attached Rod Pump Equip.

Type	Top MD(ft)	Btm MD(ft)
UNK	12	13
Tubing Hanger	13	14
X-Over	14	15
Tubing	15	214
Tubing	214	1,679
Rod Pump Shoe	1,679	1,679
Tubing	1,679	1,711

Assembly name: PLUG

Type	Top MD(ft)	Btm MD(ft)
Cement Plug	231	518

ABANDONMENT

Abandonment Tag Depth:

BASE OF USDW

Base MD (ft) N/A

BASE OF FRESH WATER

Base MD (ft) N/A

Initials: xyz Date: 2/1/2024

Casing/Perfs/Slots Details	Schematic	Hole Details
CSG: 14.0000in, 36.71ppf, Sch20, Plain End, 12.00ft, 52.00ft CSG: 9.6250in, 36.00ppf, K-55, LT&C, 12.00ft, 225.82ft	Ground Level	16.00in hole to 52.00ft 12.25in hole to 231.00ft 8.75in hole to 306.00ft
CSG: 7.0000in, 23.00ppf, K-55, LT&C, 12.50ft, 721.41ft		
PERFORATED, 720.000ft, 721.000ft, 3.000shot/ftSPF		
" FLAG JOINT @ 721ft		
PERFORATED, 764.000ft, 765.000ft, 3.000shot/ftSPF		
PERFORATED, 809.000ft, 810.000ft, 3.000shot/ftSPF		
PERFORATED, 853.000ft, 854.000ft, 3.000shot/ftSPF		
PERFORATED, 897.000ft, 898.000ft, 3.000shot/ftSPF		
PERFORATED, 941.000ft, 942.000ft, 3.000shot/ftSPF		
PERFORATED, 986.000ft, 987.000ft, 3.000shot/ftSPF		
PERFORATED, 1,030.000ft, 1,031.000ft, 3.000shot/ftSPF		
PERFORATED, 1,070.000ft, 1,071.000ft, 3.000shot/ftSPF		
PERFORATED, 1,113.000ft, 1,114.000ft, 3.000shot/ftSPF		
PERFORATED, 1,156.000ft, 1,157.000ft, 3.000shot/ftSPF		
PERFORATED, 1,199.000ft, 1,200.000ft, 3.000shot/ftSPF		
PERFORATED, 1,241.000ft, 1,242.000ft, 3.000shot/ftSPF		
CSG: 7.0000in, 23.00ppf, K-55, LT&C, 731.51ft, 1,818.95ft		
PERFORATED, 1,284.000ft, 1,285.000ft, 3.000shot/ftSPF		
PERFORATED, 1,327.000ft, 1,328.000ft, 3.000shot/ftSPF		
PERFORATED, 1,370.000ft, 1,371.000ft, 3.000shot/ftSPF		
PERFORATED, 1,410.000ft, 1,411.000ft, 3.000shot/ftSPF		
PERFORATED, 1,452.000ft, 1,453.000ft, 3.000shot/ftSPF		
PERFORATED, 1,494.000ft, 1,495.000ft, 3.000shot/ftSPF		
PERFORATED, 1,536.000ft, 1,537.000ft, 3.000shot/ftSPF		
PERFORATED, 1,579.000ft, 1,580.000ft, 3.000shot/ftSPF		
PERFORATED, 1,621.000ft, 1,622.000ft, 3.000shot/ftSPF		
PERFORATED, 1,663.000ft, 1,664.000ft, 3.000shot/ftSPF		
PERFORATED, 1,705.000ft, 1,706.000ft, 3.000shot/ftSPF		
CSG: 7.0000in, 23.00ppf, K-55, LT&C, 1,818.96ft, 1,838.91ft		

Obstruction Comments OD(in) Top MD(ft) Ba

Well Notes: