Wellbore Schematic

Operator: Aera Energy LLC
Lease Name: King
Well: 13-7R-30
Type: Producer
Wellbore: 00
API : 0402982345

Datum: KELLY BUSHING @ 640.00ft (default)
Ground Elev: 630.00ft
PBMD: 728.00ft
TD MD: 728ft
TD TVD: 728.00ft
Orientation: Vertical
Spud / KO Date: 4/14/1988

CASING

Size(in)	Top MD(ft)	Base MD(ft)
13.3750	10	50.0
9.6250	10	510.0
7.0000	498	728.0

CEMENT STAGES

Job Type: Primary Date: 4/14/1988

Csg Size	Hole Size(in)	Top MD(ft)	Btm MD(ft)
9.6250	12.2500	10	510

REMARKS

Primary: 9.625" Surface Casing cemented at 510' to 10' with 36.7 sks of CLASS G cement at 12.3 ppg, .2% BWOC FP6L, .8% BWOC FL-19, 1.5% BWOC A-2, 10%wC GYPSUM, 15% BWOC SPHERELITE, 2%wC CALCIUM CHLORIDE, 30%wC SILICA FLOUR with yield of 3.41 cf/sk. Followed by 64.1 sks of CLASS G cement at 15.5 ppg, 3%wC CALCIUM CHLORIDE, 35%wC SILICA FLOUR with yield of 1.56 cf/sk. Returns not stated. ETOC at surface.

PLUG DETAILS

Type	Top MD(ft)	Btm MD(ft)

MARKER DETAILS

Name	MD top(ft)	TVD top(ft)
Tulare	160.80	160.80
San Joaquin/Etchegoin	716.37	716.37

ABANDONMENT

Abandonment Tag Depth: N/A

BASE OF USDW

Base MD (ft) N/A

BASE OF FRESH WATER

Base MD (ft) N/A

Initials: KB215925 Date: 1/9/2025

Casing/Perfs/Slots Details	Schematic	Hole Details
CSG: 13.3750in, 48.00ppf, H-40, ST&C, 10.00ft, 50.00ft,	Ground Level	20.00in hole to 50.00ft
CSG: 9.6250in, 36.00ppf, K-55, ST&C, 10.00ft, 468.00ft,		
CSG: 9.6250in, 36.00ppf, K-55, ST&C, 468.01ft, 509.50ft,		
CSG: 7.0000in, 23.00ppf, K-55, LT&C, 500.00ft, 504.00ft, SLOTS: 0.0120, , , 504.00ft, 508.00ft,		12.25in hole to 510.00ft
CSG: 7.0000in, 23.00ppf, K-55, LT&C, 508.00ft, 520.00ft, SLOTS: 0.0300, 2.0000in, 6.0000, 520.00ft, 727.99ft,		15.00in hole to 728.00ft

Obstruction Comments OD(in) Top MD(ft) Base MD(ft)

Well Notes: